

**PIU/RVNL/SC**  
**Progress Report for Civil, Electrical and S&T works upto September 2012.**

<b>(A) CIVIL:</b>						
Sl. No	Name of the work	Tendered Cost (In lakhs)	Agreement No	Agency	Date of Commencement	Time of completion
1	Gooty-Pullampet patch doubling	17074.07	No.RVNL/ SC/ GY-PMT/ Agt/ 104 dated 22.8.06	M/s. Simplex Infrastructures Ltd., Mumbai	06.10.2006	30 months + (6 months defect liability)
2	Project Management Consultancy for Gooty-Pullampet patch doubling	575.32	No. RVNL/SC/GY-PMT/ Agt/PMC/106 dated 24.11.06.	M/s. Aarvee Associates, Hyderabad	19.10.2006	30 months + (6 months defect liability)
3	Guntakal-Raichur patch doubling	9399.34	No. RVNL/ SC/GTL-RC/ 112 / Contract dated 15/10/07	M/s. APR-MVR Joint Venture, Hyderabad	01.10.2007	18 + 6 months defect liability
4	Project Management Consultancy for Guntakal Raichur patch doubling.	200.39	No.RVNL/SC/GTL-RC/PMC/113 Contract dated 11-12-2007	M/s. SOWIL Limited, Nawi Mumbai	11.01.2008	18 + 6 months defect liability
5	Construction of Quarters and Service Bldgs etc in connection with Civil & Elecl works of RE bet. Nandalur - Kondapuram	950.81	RVNL/SC/ NRE-GTL/ RE/Civil/128 dt:14.10.2009	M/s. Inter Continental India Ltd, Hyderabad	05.08.2009	12 + 3 months
6	Construction of Quarters and Service Bldgs etc in connection with Civil & Elecl works of RE bet. Kondapuram - Guntakal.	1208.99	RVNL/SC/ NRE-GTL/ RE/Civil/129 dt:14.10.2009	M/s. Inter Continental India Ltd, Hyderabad	05.08.2009	12 + 3 months
7	Construction of Tower wagon shed, Loco trip shed etc in connection with RE works bet. Nandalur - Guntakal	494.27	RVNL/SC/ NRE-GTL/ RE/Civil/130 dt:15.10.2009	M/s. Vishnu Consturctions & Company, Hyderabad	05.08.2009	12 + 3 months
<b>NOTE : As required for categories of works costing of value -</b>						

Sl. No	Name of the work	Tendered Cost (In lakhs)	Agreement No	Agency	Date of Commencement	Time of completion
8	Construction of Bridge No:601, 743 & 744	1145.45	RVNL/SC/GY-PMT/Bridge Works/Agmt/139 dt:15.06.2010.	M/s.MEC-CC (JV)/Hyderabad	19.04.2010	6 Months + 180 days DLP
9	Construction of FOBs and COPs between GY-PMT	891.47	RVNL/SC/GY-PMT/Fabrication works/1Agmt/140 dt:26.03.2010	M/s. Vishnu Constructions & Company, Hyderabad.	26.03.2010	6 Months + 180 days DLP
10	Construction of Road bed, Major & Minor Bridges, Track linking (Excluding supply of rails and PSC sleepers) and Genl. Elelcl. works in connection with doubling bet. Venkatachalam Rd Jn. & Krishnapatnam Stns.	3249.264	LOA No. RVNL/SC/VRJN-KAPT/143 dt. 13-9-'11.	M/s. APR-VNR (JV), Hyderabad.	10-10-11.	12+6 (6 months defect liability)

Sl. No	Name of the work	Tendered Cost (In lakhs)	Agreement No	Agency	Date of Commencement	Time of completion
<b>(B)</b>	<b>ELECTRICAL</b>					
1	Design supply, erection, testing and commissioning of 25 KV OHE, between Nandalur (excl) and Kondapuram (Incl.) and supply and commissioning of S&T equipment at seven stations	10346.59	RVNL/SC/NRE-KDP/RE/121/vo.III dt. 21/7/08	M/s. Larsen & Toubro Ltd, Chennai	22.07.2008	18 + 12 (12 months defect liability)
2	Design, Supply, Erection, Testing and Commissioning of 25KV 50Hz, Single Phase Traction OHE between Kondapuram (excl) - Guntakal (incl) section.	10118.04	RVNL/SC/KDP-GTL/RE/127 dt. 17.11.08	M/s. Tata Projects Limited, Hyderabad. (TPL)	19.12.2008	18 + 12 (12 months defect liability)
3	Design, Supply, erection, commissioning of 132/25 Kv and 220/25 Kv Traction sub stations, feeding posts and shunt capacitor banks at Kadapa, Muddanur, Komali and Gooty	2820.74	RVNL/SC/NRE-GTL/TSS/119 dt. 4/12/08	M/s. G.E.T. Power Limited, Chennai	04.12.2008	18 + 12 (12 months defect liability)
4	Project Management consultancy for erection, Testing & Commissioning of 25 KV AC single phase 50 Hz Traction OHE, Switching stns, TSSs, SCADA, S&T works and other associated civil works in NRE (Excl) – GTL (Incl) section of GTL Divn of SC Railway	274.65	RVNL/SC/NRE-GTL/PMC/124 dt:17.12.09	M/s. United Rail Road Consultants Ltd, Hyderabad	-	24 Months
5	Design, Supply, Erection, Testing & Commissioning of Supervisory Remote Control & Data Acquisition (SCADA) equipment on section between Nandalur-Guntakal on Guntakal Division of SC Rly	113.74	LOA No.RVNL/SC/NRE-GTL/RE/SCADA/136 dt.04.06.2010.	M/s CMC Limited, Hyderabad	-	12 months

Sl. No	Name of the work	Tendered Cost (In lakhs)	Agreement No	Agency	Date of Commencement	Time of completion
6	Design,supply,Erection, Testing & Commissioning of 25KV, 50 HZ,single Phase,Traction OHE ,Switching stations, Traction sub-stations, SCADA,General Electrical Services works alongwith signalling &Tele.communication work, Civil Engg.works i.e, Service Bldgs.,Qtrs,and other associated works between Gooty(Excluding)-Dharmavaram(incl) - Makkajipalli(incl) and Dharmavaram-Sri Satya Sai PrashanthiNilayam(incl) sidings comprising of 304 RKM/355 TKM of GTL Divn.of S.C.Rly and Bangalore Divin of SWR.(Package I)	8194.45	LOA No.RVNL/SC/GY-YNK/RE/142 /Package-I dt.27-9-2011	M/s.Tata Projects Ltd.,-VNR Infrastructures Ltd.,	04.10.11	24 Months
7	Design,supply,erection,testing and commissioning of 25V,50HZ single phase,traction OHE, switching stations, Traction sub-stations, SCADA, General Elecl.services works along with signalling and Telecom.work, Civil Engineering work i.e, Service buildings, quarters and other associated works between section- Makkajipalli(Excl)-Penukonda(Incl) -Yelahanka (Excl) and Penukonda (Excl)-Sri Satya Sai Prashanti Nilayam(Excl) of Bangalore Divin of SWRly.(Package 2)	8258.98	LOA No.RVNL/SC/GY-YNK/RE/142/Package-II dt.27.09.11	M/s.TATA Projects Ltd.,-VNR Infrastructures Ltd.,(JV)	04.10.11	24 months
8	Project Management consultancy services(PMC) for RE works of Gooty (Excl)-Dharmavaram-Yelahanka(Excl) sections of GTL & SBC Divisions of SCR and SWR respectively.	260.20	LOA No.RVNL/SC/GY-YNK/RE/147 dt.12-3-2012.	M/s. SOWIL Limited, Nawi Mumbai		24 months
9	Design,supply,erection,testing and commissioning of 25KV AC 50 HZ single phase traction Over Head Equipment including provision of second transformer bay at Nidlguntapalem TSS,signalling works and other associated works in connection with doubling of Railway Track between Venkatachalam Road Jn. and Krishnapatnam Raailway Stations of Vijayawada Division of South Central Railway.	1775.39	LOA No.RVNL/SC/VKT-KP/DL/RE/150 dt.2-4-2012.	M's.TRAXUN-KAILASH-PADMA(JV)#3 02 PNR-SSV complex,Rukminipuram,A.S.Rao nagarar,Hyderabad. 500062.	10.04.2012	12 months+6 months defect liability period(DLP)

Sl. No	Name of the work	Tendered Cost (In lakhs)	Agreement No	Agency	Date of Commencement	Time of completion
<b>C</b>	<b>Signal &amp; Telecom:</b>					
1	S&T works of Gooty-Pullampet of patch doubling	10270.16	No.C/ADB/GY-PMT/ Signalling (Vol.III) dated 8.11.06.	M/s. Lei-ghton-Emrail-Kalindee JV	30.06.2006	36 months
2	S&T works between Nandalur – Kondapuram and Jakkalacheruvu to Guntakal	2090.47	No.RVNL/ SC/NRE- KDP/RE/Agt/121 dt. 12.8.08	M/s. L&T Limited, ECC Divn. Chennai	07.08.2008	18 months. Extended up to 20.10.10.
3	S&T works at 12 stations and misc works in connection with doubling of Raichur – Guntakal section.	1529.58	No: RVNL/S&T/GTL- RC/BID dtL14.05.2009	M/s. VNR Infrastructures Ltd, Hyderabad	31.03.2009	12 months. Extended up to 31.12.10
4	Provision of maintenance free earth as per RDSO specification No. RDSO/SPN/197/2008 at 23 Stations in GY-PMT Section of GTL Division of S.C.Railway in connection with patch doubling of GY-PMT project.	264.35	RVNL/SC/GY-PMT/S&T/Works/145 dt.7-9-2011	M/s.CENOTEC K India Pvt.Ltd.,Gurgaon.	11/11/11	12 months + 6 months DLP.