

Detail of Contract awarded upto JUNE, 2014

Project Planning & Development Department

Sr. No.	Tender No.	Date of opening (Tender)	Description of work/study	Contract No. & date (LOA)	Contractor's Name	Estimated cost of work (Rs.)	Tendered cost (Rs.)	Scheduled completion date	Physical Progress (upto 30.06.14)
1.	RVNL/PP&D/Model/Agreement/2012	27.12.2012	Consultancy Services to Develop various Participative Model Agreements of new Policy in Rail connectivity and capacity augmentation projects.	RVNL/PP&D/Model/Agreement/2012 Dated 03.01.2013	M/s HSA Advocates (Hemant Sahai Associates)	40,00,000.00	37,50,000.00	N.A.	Final Report for NGR, JV, DBFOT submitted to Railway Board on 23.10.2013 and Final report for DBFMT and Annuity Model submitted to Railway Board on 28.05.2013 by HSA.
2.	PP&D/RVNL/Tender/Nandgaon-Umroli/2013	06.08.2013	Bankability Study of Umroli Station to Nandgaon Port new line project in Western Railway.	PP&D/RVNL/Tender/Nandgaon-Umroli/2013 Dated 17.09.2013	M/s Deloitte Touche Tohmatsu India Pvt.Ltd.	12,68,544/-	12,92,140/-	(16 weeks from the date after acceptance of CVs of key professionals. CVs accepted on 08.10.2013) 26.01. 2014	Draft Report submitted on 11.04.2014. Cost of the project is yet to be finalized.
3.	PP&D/RVNL/Bina - Kota/Tender/2013.	06.11.2013	Bankability Study of Bina – Kota doubling in West Central railway.	PP&D/RVNL/Bina - Kota/Tender/2013 Dated: 28.01.2014	M/s Balaji Railroad Systems Ltd. (BARSYL)	14,19,412/-	13,89,000/-	Revised Completion date 15.05.2014	Inception Report submitted on 20.02.2014.

4.	PP&D/RVNL/HBJ - ET/Tender/2013.	08.11.2013	Bankability Study of Habibganj - Itarsi 3 rd line (Excluding Budni to Barkhera section) in West Central Railway.	PP&D/RVNL/HBJ - ET/Tender/2013. Dated: 28.01.2014	M/s Balaji Railroad Systems Ltd. (BARSYL)	14,19,412/-	13,89,000/-	Revised Completion date 15.05.2014	Inception Report submitted on 20.02.2014.
5.	PP&D/RVNL /Rewari – Manheru /RFP/2013	08.11.2013	Bankability Study of Rewari to Manheru doubling in North Western Railway.	PP&D/RVNL / Rewar – Manheru / RFP/2013 Dated: 31.01.2014	M/s Balaji Railroad Systems Ltd. (BARSYL)	14,19,412/-	13,89,000/-	Revised Completion date 12.05.2014	Draft Final Report submitted on 17.06.2014.
6.	PP&D/RVNL /RANI - KESHAVGANJ / RFP/2013	07.11.2013	Bankability Study of Rani to keshavganj doubling in North Western Railway.	PP&D/RVNL /RANI - kESHAVGANJ / RFP/2013 Dated: 06.02.2014	M/s Balaji Railroad Systems Ltd. (BARSYL)	14,19,412/-	14,80,000/-	Revised Completion date 19.05.2014	Draft Final Report submitted on 26.06.2014.
7.	PP&D/RVNL /GOI - MOU /RFP/2013	06.11.2013	Bankability Study of Goilker to Manoharpur 3 rd in South Eastern Railway.	PP&D/RVNL /GOI - MOU /RFP/2013 Dated: 06.02.2014	M/s Balaji Railroad Systems Ltd. (BARSYL)	14,19,412/-	15,20,000/-	Revised Completion date 19.05.2014	Inception Report submitted on 10.03.2014.
8.	PP&D/RVNL /TMZ - BYSA /RFP/2013	07.11.2013	Bankability Study of Tamluk to Basulaya Sutahata doubling in South Eastern Railway.	PP&D/RVNL /TMZ - BYSA /RFP/2013 Dated: 06.02.2014	M/s Diloitte Touche Tohmatsu Pvt. Ltd.	14,19,412/-	14,95,792/-	(10 weeks from the date of LOA on 06.02.2014) 17.04. 2014	Final Report submitted on 19.04.2014. Report under examination.

9.	PP&D/RVNL /Guntur - Tenali /RFP/2013	11.11.2013	Bankability Study of Guntur to Tenali doubling with RE in South Central Railway.	PP&D/RVNL /Guntur - Tenali /RFP/2013 Dated: 07.02.2014	M/s Balaji Railroad Systems Ltd. (BARSYL)	14,19,412/-	12,45,000/-	Revised Completion date 20.05.2014	Inception Report submitted on 20.02.2014.
10.	PP&D/RVNL /Tiruvallur - Arakkonam / RFP/2013	11.11.2013	Bankability Study of Tiruvallur to Arakkonam 4 th line in Southern Railway.	PP&D/RVNL /Tiruvallur - Arakkonam / RFP/2013 Dated: 07.02.2014	M/s Balaji Railroad Systems Ltd. (BARSYL)	14,19,412/-	12,45,000/-	Revised Completion date 15.05.2014	Inception Report submitted on 20.02.2014.