

Detail of Contract awarded upto OCTOBER, 2015

Project Planning & Development Department

Sr. No.	Tender No.	Date of opening (Tender)	Description of work/study	Contract No. & date (LOA)	Contractor's Name	Estimated cost of work (Rs.)	Tendered cost (Rs.)	Scheduled completion date	Physical Progress (upto 31.10.15)
1.	PP&D/RVNL/Tender/Nandgaon-Umroli/2013	06.08.2013	Bankability Study of Umroli Station to Nandgaon Port new line project in Western Railway.	PP&D/RVNL/Tender/Nandgaon-Umroli/2013 Dated 17.09.2013	M/s Deloitte Touche Tohmatsu India Pvt.Ltd.	12,68,544/-	12,92,140/-	26.01. 2014 (16 weeks from the date after acceptance of CVs of key professionals. CVs accepted on 08.10.2013)	Revised Final Report under examination by Nandgaon Port.
2.	PP&D/RVNL/BP-KRC/2013	05.09.2014	Preparation of Business Plan for Kutch Railway Company Ltd. (KRC)	PP&D/RVNL/Business Plan/Tender/2014 /Vol.-1 Dated:11.02.2015	M/s Feedback Infra Pvt. Ltd.	13,69,000/-	16,57,310/-	02.06. 2015 (16 weeks from the date of issue of LOA on 11.02.2015)	Draft Traffic Report submitted by consultant on 14.08.2015 and presentation on report made on 26.08.2015.
3.	PP&D/RVNL/Cement Plants/2013	12.02.2015	Bankability Study for New Rail Connectivity to Cement Plants from Sanjamal Railway Stn. Between Yerraguntla – Nandyal section in SCR.	PP&D/RVNL/Cement Plants / Tender / 2015 Dated 28.04.2015	M/s Feedback Infra Pvt. Ltd.	21,00,000/-	18,98,884/-	18.08. 2015 (16 weeks from the date of issue of LOA on 28.04.2015)	Draft Final Report submitted by consultant on 07.08.2015 and presentation on report made on 26.08.2015. Final Report is under preparation.