

**Detail of Contract awarded upto MAY, 2016**

**Project Planning & Development Department**

<b>Sr. No.</b>	<b>Tender No.</b>	<b>Date of opening (Tender)</b>	<b>Description of work/study</b>	<b>Contract No. &amp; date (LOA)</b>	<b>Contractor's Name</b>	<b>Estimated cost of work (Rs.)</b>	<b>Tendered cost (Rs.)</b>	<b>Scheduled completion date</b>	<b>Physical Progress ( upto 31.05.16)</b>
1.	PP&D/RVNL/ BP-KRC/2013	05.09.2014	Preparation of Business Plan for Kutch Railway Company Ltd. (KRC)	PP&D/RVNL/ Business Plan/Tender/ 2014/Vol.-1  Dated:11.02.2015	M/s Feedback Infra Pvt. Ltd.	13,69,000/-	16,57,310/-	<b>02.06. 2015</b>  (16 weeks from the date of issue of LOA on 11.02.2015)	Final Report submitted by consultant on 10.03.2016. Report under examination of MD KRC. No comments has so far been received despite repeated reminder.
2.	PP&D/RVNL /CBM- Proddatur/ 2015	19.08.2015	Bankability and Financial Feasibility Study for Cumbum to Proddatur New Line in South Central Railway.	PP&D/RVNL/ Cumbum- Proddatur/Tender/2015  December 31, 2015	M/s KPMG Advisory Services Pvt. Ltd.	21,00,000/- inclusive of service tax at prevailing rate.	<b>17,80,000/-</b> plus applicable service tax at the prevailing rate extra., TOTAL Rs. <b>20,29,200/-</b> inclusive of service tax.	<b>21.04. 2016</b>  (16 weeks from the date of issue of LOA on 31.12.2015)	Draft Traffic report submitted by Consultant on 26.02.2016, presentation made on report by consultant on 09.03.2016.

3.	PP&D/RVNL /Milavittan- Melamarud ur/2015	18.08.2015	Bankability and Financial Feasibility Study for Milavittan to Melamarudur New Line in Southern Railway.	PP&D/RVNL/ Milavittan- Melamarudu r/Tender/201 5  December 30, 2015	M/s Feedback Infra Pvt. Ltd.	21,00,000/- inclusive of service tax at prevailing rate.	17,75,000/- /- plus applicable service tax at the prevailing rate extra., TOTAL Rs. 20,23,500/- inclusive of service tax.	20.04. 2016  (16 weeks from the date of issue of LOA on 30.12.2015	Draft Final report submitted by Consultant on 29.04.2016. presentation made on report by consultant on 19.05.2016.
4.	PP&D/RVNL /KIK-PEM /2015	17.08.2015	Bankability and Financial Feasibility Study for New Rail Connectivity to Karaikal Port in Southern Railway.	PP&D/KIK- PEM/Tender/ 2015 Vol-I  December 29, 2015	M/s KPMG Advisory Services Pvt. Ltd.	21,00,000/- inclusive of service tax at prevailing rate.	13,10,000/- /- plus applicable service tax at the prevailing rate extra., TOTAL Rs. 14,93,400/- inclusive of service tax.	19.04. 2016  (16 weeks from the date of issue of LOA on 29.12.2015	Draft Traffic report submitted by Consultant on 25.02.2016, presentation made on report by consultant on 09.03.2016.